

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other Instructions on re-
verse side)

Form approved
Budget Bureau No. 42-R1424
5. LEASE DESIGNATION AND SERIAL NO.

SF-080247

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT--" for such proposals.)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Florange

9. WELL NO.

1A

10. FIELD AND POOL, OR WILDCAT

Blanco Mesa Verde

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 35, T29N, R9W

12. COUNTY OR PARISH

San Juan

13. STATE
New Mexico

1. OIL ☐ GAS ☒
WELL WELL OTHER

2. NAME OF OPERATOR

Tenneco Oil Company

3. ADDRESS OF OPERATOR

1860 Lincoln Street, Suite 1200, Denver, Colorado 80295

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

795' FSL and 985' FEL

Unit P

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, CR, etc.)

5,748' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

5/14 - 5/23/77. Drilled 8 3/4" hole to 2,600'. Set and cemented 64 jts. of 7" casing at 2,600' with 625 sacks of cement. Circulated and waited on cement. Drilled 6 1/8" hole to 4,764'. Set and cemented 72 jts. of 4 1/2" casing liner from 2,441' - 4,753' with 225 sacks of cement. Circulated and waited on cement. Present status - waiting on completion unit.

RECEIVED

MAY 31 1977

U. S. GEOLOGICAL SURVEY

18. I hereby certify that the foregoing is true and correct

SIGNED

A.D. Myers

TITLE

Division Production Manager

DATE

5-23-77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: