

STATE OF NEW MEXICO
ENERGY and MINERALS
DEPARTMENT
This form is not to
be used for reporting
packer leakage tests
in Southeast New Mexico

OIL CONSERVATION DIVISION

Page 1
Revised 10/01/78

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator MERIDIAN OIL INC. Lease HARE Well No. 015M
Location of Well: Unit 0 Sect. 3 Twp. 029N Rge. 010W County SAN JUAN

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	MESAVERDE	GAS	FLOW	TUBING
Lower Completion	DAKOTA	GAS	FLOW	TUBING

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
	12:30 8-1-96	4 Days	T-230 C-380	
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
	12:30 8-1-96	TEMP. ABANDONED	T-0 C-N/A	

FLOW TEST NO. 1

Commenced at (hour, date)* 12:30 8-5-96				Zone producing (Upper or Lower)	
TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE	REMARKS
		Upper Completion	Lower Completion		
12:30 8-5-96	120 Hours	T-230 C-380	T-0 C-N/A		Open well for flow
12:30 8-6-96	144 Hours	T-215 C-290	T-0 C-N/A		
12:30 8-7-96	168 Hours	T-178 C-299	T-0 C-N/A		Test complete - Low
					Zone Temp. Abandoned

Production rate during test: _____
Oil: _____
Gas: _____
Water: _____
MCFPD: _____
Tested flow device or meter: _____

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

(Continue on reverse side)

RECEIVED
SEP - 6 1996

OIL CON. DIV.
DIST. 3

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Page 2

FLOW TEST NO. 2

Commenced at (hour,date)**				Zone producing (Upper or Lower):	
TIME (hour,date)	LAPSED TIME SINCE**	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

Remarks: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____

19 _____

Operator _____

Deputy Oil & Gas Inspector
New Mexico Oil Conservation Division

By _____

By _____

SEP 30 1996

Title _____

Title _____

Date _____

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be conducted on all multiple completions within seven days following recompletion and/or chemical or fine-sieve treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact date the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than twelve hours. If the well-head pressure in either zone is not stabilized within twelve hours, the test shall be discontinued and the well shall be shut-in for a minimum of 72 hours before the test is resumed.
4. For flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days if the case of a gas well and for 24 hours in the case of an oil well. Note: If, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1

except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours test: immediately prior to the beginning of each flow-period, at fifteen minute intervals during the first hour thereafter, and at hourly intervals thereafter, including test pressure measurements taken immediately prior to the flow period, at least one time during each flow period (approximately the midway point) and immediately prior to the conclusion of each flow period; these measurements may be taken as desired, or may be requested at intervals which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be taken at intervals of one hour and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only. Still, deadweight pressures as required above being taken on the gas zone.

8. The results of the above described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Area District Office of the New Mexico Oil Conservation Division of Northwest New Mexico Packer Leakage Test form Revised 10/01/78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).