

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED
NOV 13 1980

U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.

5. LEASE DESIGNATION AND SERIAL NO.

NM-014378

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME Terraco

H. Loe - Federal "B"

9. WELL NO.

2E

10. FIELD AND POOL, OR WILDCAT

Basin Dakota

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 23 T29N-R12W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Teraco Inc. Attention: G. L. Eaton

3. ADDRESS OF OPERATOR

P. O. Box 2100, Denver, Colorado 80201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
(Use also space 17 below.)
At surface

SW 1/4 NW 1/4 Sec. 23

1700' FNL & 1050' FWL, Sec. 23

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5657' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Ren Production Casing

☐
☐
☐
☒

REPAIRING WELL

ALTERING CASING

ABANDONMENT*


(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Run 6372' (152 joints) of 4-1/2" OD 10.5# 8rd K-55 ST&C new casing.
Landed at 6340' KB with DV tool at 3170' KB.

Completed first stage with 1250 sacks 50-50 pozmix with 2% gel, 6-1/4#
gilsonite followed with 100 sacks Class "B" cement. Good returns.
Plug down at 1:45 PM, 11-1-80. Plug held.

Completed second stage w/ 1200 sacks Howco Lite with 12-1/2# gilsonite
per sack. Cement returned to surface. Plug down at 8:17 PM, 11-1-80.
Plug held. Rig released at 10:30 AM, 11-2-80.



18. I hereby certify that the foregoing is true and correct

SIGNED

SIGNED: G. L. EATON

TITLE District Superintendent

DATE Nov 6, 1980

(This space for Federal or State office use)

NOV 13 1980

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

USGS (5)

OGCC (2)

BY BJA

ARM (2)

Farmington Aztec

*See Instructions on Reverse Side

NOV 30