

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Manana Gas, Inc. 325-3066	8. Farm or Lease Name Ransom
3. Address of Operator P. O. Box 145, Farmington, NM 87401	9. Well No. 1 M
4. Location of Well UNIT LETTER <u>O</u> <u>1240</u> FEET FROM THE <u>South</u> LINE AND <u>2435</u> FEET FROM THE <u>East</u> LINE, SECTION <u>13</u> TOWNSHIP <u>29N</u> RANGE <u>11W</u> NMPM.	10. Field and Pool, or Wildcat Aztec Fruitland Aztec Pictured Cliffs
15. Elevation (Show whether DF, RT, GR, etc.) 2435 G	12. County San Juan

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <u>Squeeze perforations</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Filled well bore with sand from 1898' to 1825'.

Ran 1 1/4" tubing with retrievable packer to 1680'.

Squeezed perforations 1794' to 1801' with 50 sacks cement. Pulled 10 joints of tubing. Let stand overnight. Tagged cement fill at 1670'.

Tripped tubing to remove packer. Reran 1 1/4" tubing to 1615'.

Testing perforations 1615' to 1627'.

Work done 6/10/81.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Frank T. Chavez TITLE Vice President DATE 6/15/81

APPROVED BY Original Signed by FRANK T. CHAVEZ TITLE SUPERVISOR DISTRICT # 3 DATE JUN 16 1981

CONDITIONS OF APPROVAL, IF ANY: