

This form is not to
be used for reporting
packer leakage tests
in Southeast New Mexico

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator AMOCO PRODUCTION COMPANY Lease STATE GAS COM BP Well No. 1
Location of Well: Unit G Sec. 32 Twp. 29 Rgc. 9 County SAN JUAN

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	CHACRA	GAS	FLOW	TBG
Lower Completion	DAKOTA	GAS	FLOW	TBG

PRE-FLOW SHUT-IN PRESSURE DATA

	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Upper Completion	11-17-87	5 days	600	YES
Lower Completion	11-17-87	3 days	1275	YES

FLOW TEST NO. 1

FLOW TEST NO. 1					
Commenced at (hour, date)* 11-20-87		Zone producing (Upper or Lower): Lower			
TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		
11/17/87	Day 1	500	1270		Both zones SI
11/18/87	Day 2	585	1260		Both zones SI
11/19/87	Day 3	620	1250		Both zones SI
11/20/87	Day 4	650	1245		Both zones SI
11/21/87	Day 5	680	1240	/	Lower zone Flow
11/22/87	Day 6	710	1235	/	Lower zone Flow

Production rate during test

Oil: _____ BOFD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

MID-TEST SHUT-IN PRESSURE DATA

	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Upper Completion				
Lower Completion				

(Continue on reverse side)

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST

FLOW TEST NO. 2

Commenced at (hour, date) **		Zone producing (Upper or Lower)			
TIME (hour, date)	LAPSED TIME SINCE **	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD: Tested thru (Orifice or Meter): _____

Remarks: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____
 New Mexico Oil Conservation Division
 Original Signed by CHARLES GHOLSON

By _____
 Title DEPUTY OIL & GAS INSPECTOR, DIST. #3

Operator Antico Production Co.
 By R. V. Martore
 Title Measurement Tech.
 Date 11-24-77

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

that the previously produced zone shall remain shut-in while the zone which is shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a pressure gauge at time intervals as follows: 1 hour tests: immediately prior to beginning of each flow-period, at fifteen-minute intervals during the first hour of hourly intervals thereafter, including one pressure measurement immediately prior to conclusion of each flow period. 2-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately 10:00 a.m. and immediately prior to the conclusion of each flow period. Other measurements may be taken as desired, or may be requested on wells which have previously furnished test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be measured and recorded with recording pressure gauges the accuracy of which shall be checked at least twice, once at the beginning and once at the end of each dead-weight pressure gauge. If a well is a gas-oil or an oil-oil dual completion, a gauge shall be required on the oil zone only, with dead-weight pressure gauges being taken on the gas zone.

8. The results of the above detailed test shall be filed in duplicate with the completion of the test. Tests shall be filed with the Area District Office of the Oil Conservation Division on Northwest New Mexico Packer Leakage Test 10-01-78 with all dead-weight pressures indicated thereon as well as temperatures (gas zone only) and gravity and GOR (oil zone only).