

SANTA FE, NEW MEXICO 87501

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANITARY		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

State ☐

S. State Oil & Gas Lease

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	<div style="border: 2px solid black; border-radius: 50%; padding: 10px; text-align: center;"> RECEIVED SEP 10 1981 OIL CON. COM. DIST. 3 </div>	
2. Name of Operator Caribou Four Corners, Inc.,	8. Farm or Lease Name Kirtland	
3. Address of Operator PO Box 627, Kirtland, NM 87417	9. Well No. #10	
4. Location of well UNIT LETTER <u>M</u> <u>735</u> FEET FROM THE <u>South</u> LINE AND <u>510</u> FEET FROM THE <u>West</u> LINE, SECTION <u>7</u> TOWNSHIP <u>29N</u> RANGE <u>14W</u> N.M.P.M.	10. Field and Part, or Well Part Cha-Cha 107	
15. Elevation (Show whether DF, RT, GR, etc.) 5137	12. County San Juan	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
-------------------------	-----------------------

PERFORM REMEDIAL WORK	<input type="checkbox"/>	PLUG AND ABANDON	<input type="checkbox"/>	REMEDIAL WORK	<input type="checkbox"/>	ALTERING CASING
TEMPORARILY ABANDON	<input type="checkbox"/>			COMMENCE DRILLING OPNS.	<input checked="" type="checkbox"/>	PLUG AND ABANDONMENT
PULL OR ALTER CASING	<input type="checkbox"/>	CHANGE PLANS	<input type="checkbox"/>	CASING TEST AND CEMENT JOBS	<input type="checkbox"/>	
OTHER	<input type="checkbox"/>			OTHER		

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6-8-81 Spudded with cable tools at 3:00 P.M.

6-12-81 To 351' with cable tools. Ran 8 jts. 8 5/8" 23# measuring 340.75' set at 341.75' G.L. Set with 275 sacks cement, 3% CaCl₂ and 1/4# floreal per sack circ. approx. 75 sacks to pit, good returns throughout.

6-18-81 Drilled out from under surface casing at 6:15 P.M.

6-23-81 T.D. 4700' at 2:00P.M. Ran Schlumberger logs.

6-24-81 Ran 116 jts. 9.5# 4 1/2" casing. Cemented with 975 sacks in two stages. Circ. 12 bbls. cement during first stage and 5 bbls. cement during second stage tool set at 3407.91' K.B.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

NAME Tom G. Gussel TITLE Regional Manager DATE 9-10-81

Original Signed by FRANK T. CHAVEZ TITLE SUPERVISOR DISTRICT # 3 DATE SEP 10 1981