

2/2/82	6630	Day-18. TD - Prep to GIH w/pkr & swb tst Lower Dak "D" zone. Drld 8' more firm cmt to 6561' tbg meas. Circ out. POH 2-3/8" tbg w/bit. RU D-A & reran bond log 6560' WLPD to 6510'. Gd bond on btm. Tstd csg w/4000 psi 15 min - OK. WIH w/tbg OE to 6540'. Dowell sptd 200 gal 15%MSR-100 acid w/2 gal/1000 L-53, f/6540-6336'. POH. RU D-A & perf lower Dak "D" w/1 hole/ft 6526-6536' - .32" hole (chkd clr w/locator @ 6547' & 6548' - indicated is flt clr). RU Dowell & brk dn perfs w/3500 psi. PI @ 2-1/4 BPM @ 2400 psi. Pmpd 5 bbls to displ acid. ISIP 1700 psi, 5 min 1100 psi, 15 min 1000 psi. JC 5:30 pm. SDON & SI well.
2/3/82	6630	Day-19. TD - Prep to cont testing. SICP 2300 psi. RU 2 - 2" lines & opnd to pit. Flwd 3-1/2 hrs. Made gas, wtr & condensate. SI to add dbl valves to tbg hd, and add dbl valved spool above BOP. Added 6" 3000 psi BOP on top of spool. Instl'd tree on top of BOP. SICP after 1 hr was 2450 psi. After 2 hrs 2460 psi & steady. Opnd thru 1-1/2" orifice plate. After 30 min had 650 psi, calc 35 MMCFD. SI well & SDON.
2/4/82	6630	Day-20. TD - Well SI, WO swbg unit. SICP 2450 psi gauge. Had 2519 psi on dead wt tstr. LD wrk string & sent to yard (221 jts). Well SI.
2/5/82	6630	Day-20. TD - Well SI, WO snubbing unit. SICP on DWT 2528 psi. Rec'd 320 bbls 10 ppg brine wtr on loc. Have 6600' 2-3/8" tbg on loc. Left well SI.
2/6/82	6630	Day-20. TD - Well SI, WO truck w/snubbing tools. SICP 2528 psi. Chgd out Foster tongs & repl'd w/BJ.
2/7/82	6630	Day-20. TD - Prep to cont RU snubbing unit. RU Otis over hole w/well shut in.
2/8/82	6630	Day-20. TD - Prep to begin snubbing operations. Fin RU Otis snubbing equip & wrkg floors. Repaired counter balance wt on snubber. Had problems w/H ₂ O in the hydraulic lines. Made repairs & press tstd equip & valves to 2528 psi.
2/9/82	6630	Day-20. TD - Prep to cont snubbing. SICP 2525 psi. Ran expendable check valve, 3-1/16" OD, 1.99" IP, 0.82' in length on 1 jt 2-3/8", 4.7#, J-55 EUE, 8 rd tbg 31.13', Otis "N" nipple 0.90', 2-3/8" OD w/1.791" No-Go. Ran 59 jts 2-3/8" tbg as above - total 1841.23'. SDON. Locked all rams.
2/10/82	6630	Day-20. TD - Prep to land tbg. Snubbed in 36 more jts tbg. Pmpd 11 bbl of 10# brine wtr in tbg. LD traveling blocks. Tbg would now run under its own wgt. Ran a total of 212 jts 2-3/8" tbg 6488.16'. SI well. SDON.