

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

3 NMOCD, Aztec 1 Pioneer 1 File

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-55

NEW MEXICO OIL CONSERVATION COMMISSION

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Form or Lease Name Shepherd & Kelsey "C"
9. Well No. 1
10. Field and Pool, or Wildcat Otero Chacra
12. County San Juan

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐

2. Name of Operator
Pioneer Production Corp.

3. Address of Operator
P O Box 208, Farmington, NM 87499

4. Location of Well
UNIT LETTER M 790 FEET FROM THE South LINE AND 1130 FEET FROM
THE West LINE, SECTION 29 TOWNSHIP 29N RANGE 11W NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
5406' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

4-21-84 Moved in and rigged up Four Corners Drilling Co. Rig #8. Spudded 12 1/4" hole at 9:30 a.m., 4-20-84. Drilled to 413' RKB. Ran 10 jts. 8-5/8" O.D., 24#, K-55, 8 Rd, ST&C casing. T.E. 393' set at 405' RKB. Cemented to surface with 435 sx class "B" plus 2% CaCl₂ (513 cf). P.O.B. at 9:45 p.m., 4-20-84. Waited on cement 11 1/2 hrs.

4-22-84 Pressure tested casing and B.O.P. to 1000 psi for 30 min. before drilling cement.

RECEIVED
APR 24 1984
CON. DIV.
DIST. 3

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signature: Jim L. Jacobs TITLE: Geologist DATE: 4-23-84

Original Signed by FRANK T. CHAVEZ

SUPERVISOR DISTRICT # 3

APR 24 1984