

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
WILL	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Manana Gas, Inc.	8. Farm or Lease Name Nancy Hartman
3. Address of Operator P.O. Box 36990, Albuquerque, N.M. 87176	9. Well No. 1
4. Location of Well UNIT LETTER <u>A</u> <u>1270</u> FEET FROM THE <u>North</u> LINE AND <u>870</u> FEET FROM THE <u>East</u> LINE, SECTION <u>22</u> TOWNSHIP <u>29N</u> RANGE <u>11W</u> NMPM.	10. Field and Pool, or Wildcat Otero Chacra
15. Elevation (Show whether DF, RT, GR, etc.) 5486 GL	12. County San Juan

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

This well was spudded at 6PM on 8/4/86
Surface casing was set at 274 feet on 8/5/86 with 7 joints of 23#
H-55 - 7" casing with 110 sax (125 CUFT) cement with 2% Cg C1
Cement circulated to surface.
Drilled to 2915 TD with 6 1/4" bit.
Ran 70 joints of H-55, 10.5# 4 1/2" casing to 2891.05 feet.
Cemented long string with 325 sax (598 CUFT) neat cement. Cement
circulated to surface. Plug down at 5:30 P.M. on 8/10/86.
Evaluating logs.

RECEIVED
AUG 11 1986
OIL CON. DIV.
DIST. 3

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Ed Hartman TITLE President DATE 8/11/86

Original Signed by CHARLES GHOLSON

APPROVED BY _____ TITLE DEPUTY OIL & GAS INSPECTOR, DIST. #3 DATE AUG 11 1986
CONDITIONS OF APPROVAL, IF ANY: