

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.

30-045-28334

5. Indicate Type of Lease

STATE ☐

FEE ☒

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name

Kendall 24

1. Type of Well:
OIL WELL ☐

GAS WELL ☒

OTHER

2. Name of Operator

Incline Reserves, Inc.

8. Well No.

#2

3. Address of Operator

1603 SW 37th St.

Topeka, KS 66611

9. Pool name or Wildcat
Basin Fruitland Coal

4. Well Location

Unit Letter K : 1550 Feet From The South Line and 1900 Feet From The West Line

Section

24

Township

28 N

Range

10 W

NMPM

San Juan

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

5597' GR

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Well was spudded on 10/30/90 by Beeman Drlg. Co. Drilled 12 1/4" hole to 220'. Ran 210' new 8 5/8" 20#/Ft. Csg., Landed @ 213' G.L. Cemented with 220 sacks, circulated cement to surface. Plug down @ 9:45 PM, 10/31/90.

Pressure tested casing to 600 PSI, 11/03/90.

- Drilled 7 7/8" hole to 2125' with Summit Drlg., Rig. Ran 2133' new 4 1/2" 10/5#/Ft. csg., landed @ 2124'. Cemented with 530 sacks, circulated cement to surface. Plug down @ 7:00 PM, 11/06/90.

Pressure tested casing to 3500 PSI, 11/17/90.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE

Vice President

DATE 12/13/90

TYPE OR PRINT NAME

John Patrick Garrett

913-267-5033
TELEPHONE NO.

(This space for State Use)

Original Signed by FRANK T. CHAVEZ

SUPERVISOR DISTRICT # 3

APPROVED BY

TITLE

DATE

DEC 19 1990

CONDITIONS OF APPROVAL, IF ANY: