

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42 R1424.
5. LEASE DESIGNATION AND SERIAL NO.

SF 080597

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR El Paso Natural Gas Company		8. FARM OR LEASE NAME Gartner
3. ADDRESS OF OPERATOR P. O. Box 990, Farmington, New Mexico 87401		9. WELL NO. 7 (OWWO)
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1190' S, 1650' W		10. FIELD AND POOL, OR WILDCAT Blanco Mesa Verde
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 5911' GL		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 26, T-30-N, R-8-W NMPM
14. PERMIT NO.	12. COUNTY OR PARISH San Juan	13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF <input type="checkbox"/>	PULL OR ALTER CASING <input type="checkbox"/>
FRACTURE TREAT <input type="checkbox"/>	MULTIPLE COMPLETE <input type="checkbox"/>
SHOOT OR ACIDIZE <input type="checkbox"/>	ABANDON* <input type="checkbox"/>
REPAIR WELL <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
(Other) <input type="checkbox"/>	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF <input type="checkbox"/>	REPAIRING WELL <input type="checkbox"/>
FRACTURE TREATMENT <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
SHOOTING OR ACIDIZING <input type="checkbox"/>	ABANDONMENT* <input type="checkbox"/>
(Other) Squeeze, case cement & sidetrack <input checked="" type="checkbox"/>	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

This well was worked over as follows:

- 11-20-76 Pulled tubing. Set cement retainer at 4259'. Squeezed open hole with 241 cu. ft. cement. Perfed a squeeze hole at 1820' and ran cement retainer set @ 1769'.
- 11-21-76 Squeezed with 148 cu. ft. cement. WOC. Drilled retainer at 1769'.
- 11-22-76 Tested casing-would not hold. Set cement retainer @ 1730' and squeezed with 125 cu. ft. cement. WOC.
- 11-23-76 Drilled retainer at 1730' and tested casing and squeeze to 700#-ok. Drilled retainer at 4259' and started sidetrack hole at 4376'.
- 11-26-76 Total depth 5360'. Ran 166 joints 4 1/2", 10.5#, KS production casing, 5350' set at 5360'. Float collar set at 5343'. Cemented with 165 cu. ft. cement. WOC 18 hours. Top of cement 3050'.
- 11-28-76 PBTD 5343'. Tested casing to 3300#, ok. Perfed 4404, 4464, 4469, 4475, 4480, 4487, 4493, 4497, 4522, 4527, 4537, 4549, 4556, 4565, 4573, 4584, 4606, 4615, 4622, 4627 with 1 shot per zone. Fraced with 52,000#--20/40 sand and 52,164 gallons treated water. Flushed with 3402 gallons water. Perfed 4961, 4964, 4968, 4972, 4975, 4979, 4984, 4990, 4997, 5051, 5054, 5063, 5068, 5074, 5160, 5165 with 1 shot per zone. Fraced with 30,000#--20/40 sand and 30,408 gallons treated water. Flushed with 3822 gallons water.

18. I hereby certify that the foregoing is true and correct

SIGNED J. G. BriscoTITLE Drilling ClerkDATE December 15, 1976

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE DEC 17 1976