

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State **Federal** Fee
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- 2. Name of Operator El Paso Natural Gas Company 3. Address of Operator Box 990, Farmington, New Mexico 4. Location of Well UNIT LETTER L 1750 FEET FROM THE South LINE AND 1090 FEET FROM THE West LINE, SECTION 30 , TOWNSHIP 30N RANGE 10W NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) 6044' GL, 6054' DF	7. Unit Agreement Name 8. Farm or Lease Name Sellers 9. Well No. "A" No. 4 10. Field and Pool, or Wildcat Basin Dakota 12. County San Juan
--	--

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data


NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	Casing Repair <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 4-16-65 set bridge plug at 5200', located hole in casing at 4146'. Set cement retainer at 4039', squeezed hole in casing w/100 sacks Class "C" cement, 2% calcium chloride. Held 600#.

4-17-65 Drilled out cement and bridge plug.

4-18-65 Cleaned out w/gas, ran 224 joints 2 3/8", 4.7#, J-55 tubing (6797.27') landed at 6807.27' w/Baker Model "P" packer set on bottom of tubing.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED OR G NAL SIGNED E. S. OBERLY TITLE Petroleum Engineer DATE 5-6-65

APPROVED BY [Signature] TITLE MAY 10 1965 DATE Supervisor Dist. # 8

CONDITIONS OF APPROVAL, IF ANY: