

Resume of Workover - Sunray #1-D (OWO)

- 7-24-62 S. S. Beames moved on location and rigged up.
- 7-25-62 Unseated donut. B & R set shoe at 5142'. Pulled 175 joints 2" tubing.
- 7-26-62 Drilling
- 8-3-62 Reached total depth.
- 8-4-62 Ran I-ES, GGD, log. Set Baker Model "R" packer at 30'. Took off BOP and old tubing spool.
Put on 10" 900 Series 4 1/2" casing spool.
Ran 238 joints 4 1/2", 11.60#, and 10.50# casing (7489') at 7500'.
Cemented w/420 sacks 50/50 Pozmix, 4% gel, 1/4# fine Tuff-plug, 1/4# Floccle, 0.4# of 1# BR-4.
- 8-6-62 Perf. 7454-60 w/2 SPF; 7426-30 w/3 SPF; 7382-86 w/3 SPF; 7352-58, 7272-78 w/2 SPF, fractured w/64,000 gallons water, 62,000# sand. Flush w/5250 gallons. I.R. 28.8, RDP 1100#, Max. pr. 4200#, tr. pr. 3200#, dropped 3 sets of 12 balls each.
- 8-7-62 Blowing well.
- 8-8-62 Ran 244 joints 2 3/8", 4.7#, J-55 tubing (7400') at 7412'.
- 8-10-62 Shut in for test.
- 8-27-62 Date well was tested.