

FANNIE WARD # 1
CONTRACT # 10-521-07-07369

PREP WORK ON LOCATION

ENVIROTECH EST.=\$4,000.00
L&R EST.=\$2,500.00

EST. TOTAL=\$6,500.00

3-14-02

MOL. RU. STARTED BLOWING WELL. MASTER VALVE STRIPPED OUT. COULD NOT SHUT WELL IN. BLOWING DRILLING MUD. PUMPED 70 BBLS DOWN CASING AND 80 BBLS DOWN TUBING. SECURE WELL WITH TIW VALVE AND SHUT DOWN UNTIL MONDAY.

EST. DAILY COST=\$2,500.00

EST. TOTAL=\$9,000/00

3-18-02

ND WELL HEAD. NU BOP. TOO. SHUT DOWN IN ORDER TO OBTAIN LUBRICATOR.

EST. DAILY COST=\$1,700.00

EST. TOTAL=\$10,700.00

3-19-02

CSNG & TUBING PRESSURE 18 PSI. POOH W/WORK STRING. RU WIRELINE & RUN GAUGE RING. WOULD NOT GO PAST 3955'. TIH & CIRCULATE.

PLUG #1: 6385'-5272'. 76 SX. POOH TO 4393'. REVERSE CIRCULATE.

EST. DAILY COST=\$3,760.00

EST. TOTAL=\$14,460.00

3-20-02

TIH & TAG @ 5341'. LOAD HOLE & PRESSURE TEST. NO TEST. POOH & PERFORATE @ 3490'. TIH W/RET SET @ 3457'. CIRC HOLE CLEAN W/50 BBLS. PRESSURE TEST 500 PSI. GOOD.

PLUG #2: 3490'-3322'. 52 SX (42 SX BELOW RET & 10 SX ABOVE). POOH & PERF @ 1923'. NO INJECTION. TIH TO 1993'

PLUG #3: 1993-1773'. 16 SX. POOH.

EST. DAILY COST=\$4,000.00

EXT. TOTAL=\$18,460.00

3-21-02

PERF @ 1275'. INJECTION RATE OUT BRADEN HEAD. SET RET @ 1214'.

PLUG #4 : 1275'-1099'. 52 SX (44 SX BELOW RET & 8 SX ABOVE).

LD TUBING & PERF @ 545'. BROKE CIRC. DRILLING MUD COMING OU.

LOST CIRCULATION. SURGE BACK & FORTH BETWEEN BRADEN HEAD & CASING. CIRC HOLE CLEAN. WAITED ON WATER.

PLUG #5: 545'-SURFACE. 284 SX.

UNITED FIELD SERVICES INC.
 P.O. BOX 3651
 FARMINGTON, NM 87499
 OFFICE: (505) 334-0408

PHILLIPS PETROLEUM CO.
 FARMINGTON, NEW MEXICO

PHILLIPS 66

APPROVED BY: _____
 REV. DATE: _____
 SURVEYED: 10/9/01
 DRAWN BY: K. REA
 DATE DRAWN: 10/15/01
 FILE NAME: UF198

LONGITUDE: 107-41-44
 LATITUDE: 36-59-12
 ELEVATION: 6739
 COUNTY: SAN JUAN STATE: N.M.
 SEC. 17 TWN. 32 N. RNG. 8 W. N.M.P.M.
 COMPANY: PHILLIPS PETROLEUM CO.
 LEASE: SAN JUAN 32-8 UNIT No. 262
 FOOTAGE: 1768 FNL 1978 FEL UNIT G

