

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON RECEIVED

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>		APR 07 1987		3. LEASE DESIGNATION AND SERIAL NO. SE080508	
2. NAME OF OPERATOR Benson-Montin-Greer Drilling Corp.		BUREAU OF LAND MANAGEMENT FARMINGTON RESOURCE AREA		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR 221 Petroleum Center Building, Farmington, NM 87401				7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1980' FNL, 530' FWL; Sec. 17 T30N, R15W				8. FARM OR LEASE NAME Harrington #1	
14. PERMIT NO.		15. ELEVATIONS (Show whether OF, ST, OR, etc.) 5370' GR		9. WELL NO. 1	
				10. FIELD AND POOL, OR WILDCAT Horseshoe Gallup	
				11. SEC. T. R. M., OR S.W. AND SURVEY OR AREA Sec. 17, T30N, R15W	
				12. COUNTY OR PARISH 13. STATE San Juan New Mexico	

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other) ☐

PCLL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other) ☐

REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☒

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

March 16, 1987 Cement ^{PLUG} from 4190' to 3376' with 45 sacks (51+ cubic feet) 15-1/2# cement slurry (measured top of cement by tagging with tubing)

March 17, 1987 Shot off 4-1/2" casing at 1960' - pulled casing

March 18, 1987 Cement plug from 1958 to 1811' with 45 sacks (51+ cubic feet) 15-1/2# cement slurry (measured top of cement by tagging with tubing)

March 19, 1987 Mixed 9.2 pounds mud and pumped down tubing displaced to surface-cement plug from 145' to surface 65 sacks (70+ cubic feet) 15-1/2# cement slurry

Erected dry hole marker

Surface restoration and seeding - July to September (when summer thunder storms start)

Mark Philliber, Petroleum Engineer Technician, witnessed portions of the above plugging

18. I hereby certify that the foregoing is true and correct

SIGNED *Cliff A. Starks*

TITLE VICE-PRESIDENT

DATE APR 16, 1987

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

NMOCC