

CORRECTED COPY

Land Office Santa Fe
Lease No. 078505
Unit Seymour #1

COPY FOR
STATE OF NEW MEXICO
**OIL CONSERVATION
COMMISSION**
SUBMIT IN TRIPLICATE TO
DISTRICT OFFICE

**UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY**

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	X
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

..... January 19,, 19 53

Well No. 1 Seymour is located 990 ft. from [N] line and 1650 ft. from [E] line of sec. 25

NW $\frac{1}{4}$ NE $\frac{1}{4}$ Sec. 25 T31N R9W N.M.P.M.
($\frac{1}{4}$ Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Blanco San Juan County New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6003 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate muddling jobs, cementing points, and all other important proposed work)

TD 5465'. Well was shot December 18, 1952 from 5465 to 4670 with 1980 qts. of O. W. E. Well tested 16" through 2" before shot, and tested 3640 mcf shutin time 1 week.

Ran 5288' of 2 7/8" tubing.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company SOUTHERN UNION GAS COMPANY

Address Box 815

Farlington, New Mexico

By H. C. Montgomery
Title Drilling Superintendent

