

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>E-5316</b>	

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator <b>TEXACO Inc.</b>		8. Farm or Lease Name <b>New Mexico Com P</b>
3. Address of Operator <b>P.O. Box 810, Farmington, New Mexico 87401</b>		9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>A</b> , <b>790</b> FEET FROM THE <b>North</b> LINE AND <b>890</b> FEET FROM THE <b>East</b> LINE, SECTION <b>36</b> TOWNSHIP <b>30N</b> RANGE <b>10W</b> NMPM.		10. Field and Pool, or Wildcat <b>Basin Dakota</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>5875' GR</b>		12. County <b>San Juan</b>


16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**Spudded well 8:30 P.M., 2-16-66.**

**Drilled 12-1/4" hole to 300' and cemented 287' of 8-5/8" casing at 300' with 160 sacks of regular neat cement with 2% calcium chloride added. Cement did not circulate. Cemented behind casing with 100 sacks of regular neat cement. Tested casing with 1000 psi for 30 minutes. Casing tested okay.**



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *E. C. Arnold* TITLE District Superintendent DATE 3/9/66

Original Signed Emery C. Arnold TITLE Supervisor Dist. # 3 DATE MAR 14 1966

CONDITIONS OF APPROVAL, IF ANY: