

██████████

Allottee

Lease No.

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

April 19 1966

Well No. 1 is located 660 ft. from S line and 660 ft. from E line of sec. 25
SW 1/4 of SW 1/4, Sec. 25 30N X7W 104W
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Unkempted San Juan New Mexico
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 500 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled 6-3/4" into to 6699'. Experienced lost circulation problem, and encountered soft water flow. Killed water flow and regained circulation. Drilled to 6699'. Lost complete return. Attempted to regain circulation with lost circulation material. Run drill pipe appended to 6699'. Attempted to resume lost circulation material with 75 cu. cement. Stuck drill pipe. Run flow point indicator, backed off 6-11 pipe. Worked over stuck drill pipe. Lost primary shoe in hole. Grouted 75 cu. cement with 2 1/2 bags at 6699-6700'. U.S.C. 2:15 P.M., 1-28-61. After 24 hours U.S.C., Grouted plug to 6704'. Set wirestock to side track hole.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company

Address

[REDACTED] [REDACTED]

By

Title

