Form 9-331 May 1963)

WELL GAS WELL

2. NAME OF OPERATOR

UNITED STATES DEPARTMENT OF THE INTERIOR (Other instructions on reverse side)

SUBMIT IN TRIPLICATE.

Form approved. Budget Bureau No. 42-R1424 5. LEASE DESIGNATION AND SERIAL NO

GEOLOGICAL	SURVEY
· · · · · · · · · · · · · · · · · · ·	

SUNDRY NOTICES AND REPORTS ON WELLS the not use this form for proposals to drill or to deepen or plug back to a different reservoir.

Use "APPLICATION FOR PERMIT—" for such proposals.)

SF U/8385	
6. IF INDIAN, ALLOTTEE OR TRIBE	NAME
 7. UNIT AGREEMENT NAME	
 8. FARM OR LEASE NAME	

3. ADDRESS OF OPERATOR

A OTHER

Tenneco Oil Company,

1860 Lincoln St., Denver, Colorado 80203

LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface

1745' FSL & 810' FEL

Florance 9. WELL NO. 39A 10. FIELD AND POOL, OR WILDCAT

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

14. PERMIT NO. 15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6130'GL

Sec. 35, T30N, R8W 12. COUNTY OR PARISH | 13. STATE

Blanco Mesa Verde

San Juan

New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: TEST WATER SHUT-OFF PULL OR ALTER CASING REPAIRING WELL FRACTURE TREAT MULTIPLE COMPLETE FRACTURE TREATMENT ALTERING CASING ABANDON* SHOOT OR ACIDIZE SHOOTING OR ACIDIZING REPAIR WELL CHANGE PLANS (Other) (NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.) (Other)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Drilled 8 3/4" hole to 3263' KDB. Ran 7" casing and cemented at 3263' w/403 sacks of cement circulated.

Drilled 6 1/8" hole to 5328' TD. Logged well and ran 4 1/2" casing to 5326' KDB and cemented with 200 sacks. Top of cement @ 3020' as indicated by Temperature Survey. Waiting on Completion Unit.

лия : 6 1915



			`	0131	
8. I hereby certify that the foregoing is true and correct SIGNED ALLA F. HAGNEK	TITLE _	Production Clerk	_ DATE _	6/13/75	_
(This space for Federal or State office use)					_
APPROVED BY CONDITIONS OF APPROVAL, IF ANY:	TITLE _		DATE _		