

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- 2. Name of Operator C & E Operators, Inc. 3. Address of Operator One Energy Square - Suite #170 - Dallas, Texas 75206 4. Location of Well UNIT LETTER H 2280 FEET FROM THE North LINE AND 790 FEET FROM THE East LINE, SECTION 8 TOWNSHIP 30N RANGE 11W NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) 5616' Gr; 5628' KB	7. Unit Agreement Name 8. Farm or Lease Name Fee 9. Well No. 8 10. Field and Pool, or Wildcat Blanco NV 12. County San Juan
---	---

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:


PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1/20/81 - Drill 12 1/2" hole w/Air-Foam by Corrosion Control & carried & drove 13-3/8" conductor pipe to 48' below ground level through gravel & boulders.

1/21/81 - Moved in Young Drilling Co. Rig No. 2- start Rig up.

1/22/81 - Spud well w/Rotary @ 6:15 P.M. @ a depth of 1 KBM.
Drilled 12 1/2" hole w/spud mud to 294', ran 9-5/8" 36# kg 2 & 3 Cl. A J Casing. Total 7 joints - 252.76', set @ 265' & cemented by HOWCO w/175 sx Cl. "B" 3% Cacl. Cement circulated. Dispensed to 234'-completed @ 11:20 P.M. WOC-11 Hrs. Installed BOP's and bleed off manifold. Pressure test to 600 psi. 30 minutes. Drilled out with 8-3/4" bit to set 7" casing.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED L. T. Cunningham by int TITLE Agent DATE 1/27/81

APPROVED BY Original Signed by FRANK T. CHAVEZ TITLE SUPERVISOR DISTRICT # 3 DATE JAN 27 1981

CONDITIONS OF APPROVAL, IF ANY: