

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name Fee
9. Well No. 9-Y
10. Field and Pool, or Wildcat Blanco MV
12. County San Juan

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-
2. Name of Operator C & E Operators, Inc.
3. Address of Operator One Energy Square - Suite 170 - Dallas, Texas 75206
4. Location of Well UNIT LETTER D 152 FEET FROM THE North LINE AND 910 FEET FROM THE West LINE, SECTION 9 TOWNSHIP 30N RANGE 11W NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 5629' GL; 5641' K.B.

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

2/4 & 2/5/81 - Drilled 12 1/4" hole and drove/set 50' GL - 13-3/8" conductor pipe through boulders.

2/13/81 - Move in Young Drilling Co. Rig No. 2 - Spud @ 62' KBM @ 4:00 P.M. Drilled 12 1/4" hole to 307' w/spud mud. Ran 9 joints 9-5/8" 36# J Rg 2 & 3 Cl. A Casing. Tally 286.67' - set @ 299' and cemented by WOODCO w/150 sx Cl. "B" 3% CaCl cement. Disp. plug to 268'. Cement circulated. Completed @ 2:00 A.M. - 2/14/81. WOC 18 Hrs. Nippled up BOP's and bleed-off manifold. Pressure test to 600 psi-30 minutes, ok. Drilling 8 3/4" hole to set 7" casing.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED L. K. Cunningham by int TITLE Agent DATE 2/18/81

Original Signed by FRANK T. CHAVEZ

SUPERVISOR DISTRICT # 3

APPROVED BY _____ TITLE _____ DATE FEB 20 1981

CONDITIONS OF APPROVAL, IF ANY: