

5 BLM 1 File 1 McHugh-Den 1 - Fmn
UNITED STATES -
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		5. LEASE DESIGNATION AND SERIAL NO. NM-58897
2. NAME OF OPERATOR DUGAN PRODUCTION CORP.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR P.O. Box 420, Farmington, NM 87499		7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1190' FSL & 1500' FEL		8. PARK OR LEASE NAME Blazer
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6045' GL	9. WELL NO. 2
		10. FIELD AND POOL, OR WILDCAT Wildcat Pictured Cliffs
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 11, T30N, R14W, NMPM
		12. COUNTY OR PARISH 13. STATE San Juan NM

15. **Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data**

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF
FRACTURE TREAT
SHOOT OR ACIDIZE
REPAIR WELL
(Other)

PULL OR ALTER CASING
MULTIPLE COMPLETE
ABANDON*
CHANGE PLANS

WATER SHUT-OFF
FRACTURE TREATMENT
SHOOTING OR ACIDIZING
(Other) Spud & Surface Casing

REPAIRING WELL
ALTERING CASING
ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. **DESCRIBE PROPOSED OR COMPLETED OPERATIONS** (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 9-7/8" hole at 2:00 PM 6-29-89. Lost circulation at 80'. Rig pump not pumping properly.

Repaired mud pump, mixed pit of mud and LCM. Regained full circulation. Drilled 9-7/8" hole to 123'. Ran 4 jts. 7" OD, 20#, 8 Rd, ST&C casing (T.E. 120.50') set @ 120' GL. Cemented with 50 sx class "B" + 2% CaCl₂. (Total cement slurry = 59 cu.ft.). P.O.B. @ 12:00 noon 6-30-89. Circulated 1 bbl cement to surface. Nippled up BOP and pressure tested BOP and surface casing 500 psi 30 minutes - held OK.

18. I hereby certify that the foregoing is true and correct

SIGNED

Jim L. Jacobs
Jim L. Jacobs
(This space for Federal or State/office use)

TITLE

Geologist

DATE

7-5-89

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD
DATE

JUL 07 1989

FARMINGTON RESOURCE AREA

*See Instructions on Reverse Side

BY KV