Form 3160-5 (June 1990)

UNITED STATES

FORM APPROVED	
Budget Bureau No. 1004-013	
- Expires: March 31, 1993	

	AND MANAGEMENT	Expires: March 31, 1993
SUNDRY NOTICES A Do not use this form for proposals to drill	ND REPORTS ON WELLS or to deepen or reentry to a different reservoir. PERMIT—" for such proposals	NMO47 6. If Indian, Allonee or Tribe Name
SUBMIT I.	N TRIPLICATE	7. If Unit or CA, Agreement Designation
Oil Gas Weil Other 2. Name of Operator		8. Weil Name and No. FLOYD #2
4 Location of Weil (Footage, Sec., T., R., M., or Survey Description	37499 (505)326-2659	9. API Well No. 30 - 045- 29505- 10. Fleid and Pool, or Exploratory Area FULCHER KUTZ PC
865 FSL & 1065 FEL SECTION 7, T30N, R12W	70 N.B.G. 175 N. 7.105 0.5 N. 7.105	SAN JUAN, NEW MEXICO
TYPE OF SUBMISSION	TO INDICATE NATURE OF NOTICE, REPOR	T, OR OTHER DATA
Notice of Intent Subsequent Report Final Abandonment Notice	Abandonment Recompletion Plugging Back Casing Repair Altering Casing Other SPUD, CEMENT SURFACE CASING	Change of Plans New Construction Non-Routine Fracturing Water Shut-Off Conversion to Injection Dispose Water (Note Report results of multiple completion on Well Completion or Recompletion Report and Log form.)
Describe Proposed or Completed Operations (Clearly state all pegive subsurface locations and measured and true vertical of PLEASE SEE ATTACHED MORE		any proposed work. If well is directionally drilled.

4. I hereby certify that the foregoing is true and correct		
Signed	TideENGINEER	ACCEP 132/16/97E
(This space for Federal or State office use)		NOOE 13.
Approved by	Tide	□∮t <u>. ¿ 1 3 1997 </u>
	15 . s. s.	

ROBERT L. BAYLESS

Floyd #2 865 FSL & 1065 FEL SECTION 7, T30N, R12W

MORNING REPORT-DRILLING

12/15/97

Move in equipment and dig reserve pit. Line pit. Move in L&B SpeedDrill and spot all equipment. Shut down overnight.

12/16/97

Rig up Drilling rig and spud well at 8:00 am, 12/15/97. Drill 8 ¾" hole to 125 feet. Circulate hole clean. Drop survey and trip out of hole. Deviation 1/4° at 120 ft. Run 3 joints (120.55 ft) 7" 23# new J-55 casing, landed at 125 ft KB. Rig up Cementers Inc and cement surface casing with 45 sx of Class G with 3% CaCl and ¼ #/sx celloflake. Good returns throughout job. Circulated 4 bbls good cement to reserve pit. Plug down at 2:15 pm, 12/15/97. Shut down overnight.