

DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

(Other instructions on reverse side)

5. LEASE DESIGNATION AND SERIAL
NM 30014
6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐
2. NAME OF OPERATOR
NASSAU RESOURCES, INC.
3. ADDRESS OF OPERATOR
P.O. Box 809, Farmington, N.M. 87499
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface
1450' FNL - 1480' FWL

7. UNIT AGREEMENT NAME
Carracas Unit

8. FARM OR LEASE NAME
Carracas Unit 16 B.

9. WELL NO.
#6

10. FIELD AND POOL OR WILDCAT
Basin Fruitland Coal

11. SEC., T., R., M., OR BLM. AND SURVEY OR AREA
Sec. 16, T32N, R4W

12. COUNTY OR PARISH
Rio Arriba

13. STATE
NM

14. PERMIT NO.
15. ELEVATIONS (Show whether DF, RT, GR, etc.)
6870' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT OFF ☐ FULL OR ALTER CASING ☐
FRACTURE TREAT ☐ MULTIPLE COMPLETION ☐
SHOOT OR ACIDIZE ☐ ABANDON* ☐
REPAIR WELL ☐ CHANGE PLANT ☐
(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT OFF ☐ REPAIRING WELL ☐
FRACTURE TREATMENT ☐ ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐ ABANDONMENT* ☐
(Other) Spud, 5-1/2" csg., cement ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Spudded 12-1/4" hole at 9 pm, 5/7/89.
Ran 8 jts. of 9-5/8", 36#, J-55 casing. Set at 349' KB.
Cemented with 50 sx of 65/35 poz w/ 6% gel, 1/4#/sk celoseal & 2% CaCl.
Followed by 105 sx of Class "B" w/ 2% CaCl. (224 cu.ft.).
Plug down at 11:45 am on 5/8/89. Circulated 6 bbls. cement to surface.
Pressure tested at 800 psi for 30 minutes. Held okay.

18. I hereby certify that the foregoing is true and correct

SIGNED Fran Perrin TITLE Admin. Asst.

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE

5/9/89
ACCEPTED FOR RECORD

MAY 11 1989

FARMINGTON RESOURCE AREA

BY Sm

*See Instructions on Reverse Side