

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE
(Other instructions on reverse side)

Expires August 31, 1985

5 LEASE DESIGNATION AND SERIAL

NM 59704

6 IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

7. UNIT AGREEMENT NAME

Carracas Unit

8. FARM OR LEASE NAME

Carracas Unit 26 A

9. WELL NO.

#2

10. FIELD AND FOOT OR WILDCAT

Basin Fruitland Coal

11. SEC., T., R., M., OR B.L. AND SURVEY OR AREA

Sec. 26, T32N, R5W. NMPM

12. COUNTY OR PARISH 13. STATE

Rio Arriba NM

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

NASSAU RESOURCES, INC.

3. ADDRESS OF OPERATOR

P.O. Box 809, Farmington, N.M. 87499

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface

790' FNL - 1450' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DE, RT, GR, etc.)

7202' GL

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLET

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANE

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other) Spud, 5-1/2" csg., cement

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

X

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Spudded 12-1/4" hole at 2:30 am, on 5/25/89.

Ran 8 jts. of 9-5/8", 36#, ST&C casing. Set at 242' KB. (Total of 229.35')

Cemented as follows:

55 sx of 65/35 poz w/ 2% CaCl & 6% gel, & 1/4#/sk celloseal (110 cu.ft.)

105 sx Class "B" w/ 2% CaCl & 1/4#/sk celloseal (124 cu.ft.)

Total of 234 cu.ft.

Plug down at 1:00 pm, on 5/25/89.

Circulated 10 bbls. to surface.

Pressure tested for 30 minutes at 600 psi. Held OK.

18. I hereby certify that the foregoing is true and correct

SIGNED

Fran Perrin

TITLE Admin. Asst.

DATE 5/31/89

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

NMOC

DATE

JUN 3 1989

ACCEPTED FOR RECORD

FARMINGTON RESOURCE AREA

*See Instructions on Reverse Side