

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

1 FILE
SUBMIT IN TRIPLICATE
(Other instructions on re-
verse side)

Form approved
Budget Bureau No. 1004-0135
Expires August 31, 1985
5. LEASE DESIGNATION AND SERIAL NO.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR
NASSAU RESOURCES, INC.

3. ADDRESS OF OPERATOR
P.O. Box 809, Farmington, N.M. 87499

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below)
At surface
1630' FNL - 790' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
7190' GL

7. UNIT AGREEMENT NAME
Carracas Unit

8. FARM OR LEASE NAME
Carracas Unit 32 B

9. WELL NO.
#5

10. FIELD AND POOL, OR WILDCAT
Basin Fruitland Coal

11. SEC., T., R., M., OR BLE. AND
SUBVY OR AREA
Sec. 32, T32N, R4W

12. COUNTY OR PARISH
Rio Arriba

13. STATE
NM

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other) ☐
FULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other) Spud, 9-5/8" csg., cement ☒
REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Spudded at 5 am, on 6-29-89.

Ran 7 jts. of 36# casing. 7%

Set at 311' KB.

Cemented as follows:

10 bbls. mud flush

30 sx 65/35 poz w/ 6% gel, 1/4#/sk celloseal and 2% CaCl (60 cu.ft.)

105 sx Class "B" w/ 2% CaCl & 1/4#/sk celloseal (124 cu.ft.)

Total of 184 cu.ft.

Circulated 10 bbls. cement to surface.

Pressure tested to 600 psi for 30 minutes. Held okay.

18. I hereby certify that the foregoing is true and correct

SIGNED Fran Perrin
Fran Perrin

TITLE Admin. Asst.

DATE 7/2/89

(This space for Federal or State office use)

ACCEPTED FOR RECORD

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE JUL 07 1989

*See Instructions on Reverse Side

FARMINGTON RESOURCE AREA

BY SW