


(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Indian Agency _____
Ignatie
Allottee Ute Tribal
Lease No. 11-20-60-1950



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

_____ April 15, 1959

Well No. 2 is located 660 ft. from S line and 610 ft. from W line of sec. 35

SW SW Sec. 35 31 N 16 W N.M.P.M.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Horseshoe Gallup Sau Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the ground above sea level is 5860 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded 11:00 A.M., 4-3-59. Drilled to 105' SLW, ran 3 joints 8-5/8" O.D. 24# J-55 casing = 90.95'. Set at 98.98' and cemented with 115 sacks common cement plus 3% CaCl. Job complete 5:00 P.M., 4-6-59. W.O.C. 18 hours, tested casing with 500 for 30 minutes, O.K. Drilled to 1633' TD. Ran 48 joints 4-1/2" O.D. 9.5# J-55 casing = 1567.40'. Set at 1574' and cemented with 240 sacks regular mix Pozmix. Plug down 9:30 P.M., 4-11-59. W.O.C. 18 hours, tested 4-1/2" casing with 1100# for 30 minutes, O.K. Perforated 1472-1477' and 1485-1502' Schlumberger - Gamma Ray. Treated perforations with 100,000# 10/20 sand, 27,216 gallons lease crude and 35 nylon balls. Formation broke down 1100# to 1000#. Average injection pressure 2000# at 40 BPH. Job complete 12:00 Noon, 4-11-59.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The Atlantic Refining Company

Address O. Box 520

Casper, Wyoming

By ADKlopin

Title Drilling Superintendent

10-10-68
10-10-68
10-10-68

10-10-68

10-10-68

10-10-68

10-10-68

10-10-68

10-10-68

10-10-68

10-10-68

10-10-68

10-10-68