



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Santa Fe  
Lease No. 076091  
Unit Heaton

SUNDRY NOTICES AND REPORTS ON WELLS

|   |   |                                     |
|---|---|-------------------------------------|
| NOTICE OF INTENTION TO DRILL.....                   | SUBSEQUENT REPORT OF WATER SHUT-OFF.....        | <input checked="" type="checkbox"/> |
| NOTICE OF INTENTION TO CHANGE PLANS.....            | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING..... | <input type="checkbox"/>            |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....     | SUBSEQUENT REPORT OF ALTERING CASING.....       | <input type="checkbox"/>            |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL..... | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR..... | <input type="checkbox"/>            |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....        | SUBSEQUENT REPORT OF ABANDONMENT.....           | <input type="checkbox"/>            |
| NOTICE OF INTENTION TO PULL OR ALTER CASING.....    | SUPPLEMENTARY WELL HISTORY.....                 | <input type="checkbox"/>            |
| NOTICE OF INTENTION TO ABANDON WELL.....            |   | <input type="checkbox"/>            |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 19, 1957

Well No. 2 is located 990 ft. from N line and 1495 ft. from E line of sec. 32

NE Section 32 31N 11W NMPM  
( $\frac{1}{4}$  Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Elanco San Juan New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5891 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

On 2-16-57, Total Depth 4559'.  
Ran 111 joints 7 5/8", J-55, 26.40, casing (4548') set at 4556' with 50 sacks regular cement, 50 sacks Pozmix, 25# Floccle and 4# Gel, followed with 50 sacks Heat cement, each in two stages. Two stage tool at 2576'.  
Held 1000' 30 minutes. Top of cement by temperature survey at 2100'.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company El Paso Natural Gas Company

Address Box 991

Farmington, New Mexico

By JOHN EDWARD N. WALSH

Title Petroleum Engineer

