

STATE OF NEW MEXICO
ENERGY and MINERALS DEPARTMENT

Location of Well: B333111 Page 1

OIL CONSERVATION DIVISION
NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator: AMOCO PRODUCTION COMPANY Lease/Well #: HEATON LS 006
Meter #: 71445 RTU: 0-000-00 County: SAN JUAN

	NAME RESERVOIR OR POOL	TYPE PROD	METHOD PROD	MEDIUM PROD
UPR COMP	HEATON LS 006 BMV 71445	GAS	FLOW	TBG
LWR COMP	HEATON LS 006 BPC 71576	GAS	FLOW	CSG

PRE-FLOW SHUT-IN PRESSURE DATA

	Hour/Date Shut-In	Length of Time Shut-In	SI Press. PSIG	Stabilized
UPR COMP	08/01/93	72	263	yes
LWR COMP	08/01/93	72	349	yes

FLOW TEST DATE NO.1

Commenced at (hour, date)*				Zone Producing (Upr/Lwr)	
TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		Prod Temp.	REMARKS
		Upper	Lower		
08/' /93 13	Day 1	259	349		Both Zones SI
08/' /93 14	Day 2	259	349		Both Zones SI
08/' /93 15	Day 3	263	349		Both Zones SI
08/' /93 16	Day 4	263	349		LOWER ZONE ON
08/' /93 17	Day 5	263	329		flowed lower zone
08/' /93 18	Day 6	263	329		"

Production rate during test

Oil: _____ BOPD based on _____ BBLs in _____ Hrs _____ Grav _____ GOR _____
Gas: _____ MFCPD: Tested thru (Orifice or Meter): METER

MID-TEST SHUT-IN PRESSURE DATA

	Hour, Date SI	Length of Time SI	SI Press. PSIG	Stabilized (yes/no)
UPR COMP				RECEIVED
LWR COMP				SEP 22 1993
				OIL CON. DIV.

(Continue on reverse side)

DIST. 3

FLOW TEST NO. 2

Commenced at _____, date _____			Zone producing (Upper or Lower)		
TIME (Hour, date)	LAPSED TIME (SINCE #1)	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD: Tested thru (Orifice or Meter): _____

Remarks: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved SEP 22 1993 19 _____
New Mexico Oil Conservation Division

By _____ Original Signed by CHARLES GEDLSON

Title DEPUTY OIL & GAS INSPECTOR, DIST. #3

Operator Amoco Prod.

By A. Dallas

Title Field Tech

Date 9-21-93

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiple completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such test shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatments, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Other operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure mobilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 34 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except

that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressure for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours exact immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day exact immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressure as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in duplicate within 15 days after completion of the test. Tests shall be filed with the Asset Owners Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 10-01-78 with all deadweight pressure indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).