

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Indian Agency _____
Window Rock
Allottee Navajo Tribal
Lesse No. 11-20-603-734

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	Report of Casing

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 9, 1959


Navajo
Well No. 29 is located 1724 ft. from N line and 2067 ft. from W line of sec. 31
SR NW Sec. 29 31 N 16 W N.M.P.M.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Horseshoe Gallup San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the ground above sea level is 5554 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

This well was spudded at 2:00 P.M., 2-6-59. Drilled 12-1/4" hole to 105 SLI. Ran 3 joints 8-5/8" O.D. 24# H-40 casing = 93.45'. Set at 101.49' and cemented with 115 sacks common cement plus 3% CaCl. Job complete 12:00 Midnight, 2-6-59. Cement circulated. W.O.C. 12 hours, released pressure and bled up BJF's. Tested casing with 550# for 30 minutes, O.K. Resumed drilling 1:40 P.M., 2-7-59.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The Atlantic Refining Company

Address P. O. Box 520

Casper, Wyoming

By B. J. Sartain

Title District Drilling Supt.

Window Rock
 Nevada Tribal
 11-20-60-134

Report of Casing

February 2

21

22

2001

N.H.P.M.

23

24 W

1751

21 W

Nevada
 23

sec. 23

24 W

New Mexico

San Juan


Horaceas Galing

Ground

2521

2521

This well was spudded at 2:00 P.M., 2-6-59. Drilled 12-1/2" hole to 105 ft. 4-1/2" 8-2/8" O.D. 11-1/2" casing = 93.45'. Set at 101.19' and cemented with 115 sacks cement plus 35 Gall. Job complete 12:00 Midnight, 2-6-59. Cement circulated. W.O.C. 12 hours, released pressure and bled up 87.18'. Tested casing with 250' for 30 minutes, O.K. Resumed drilling 1:00 P.M. 2-7-59.



The Atlantic Refining Company

P. O. Box 250

Casper, Wyoming

Handwritten signature

District Drilling Dept.