

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instructions on reverse side)Form approved.
Budget Bureau No. 43-R1494

9. LEASE DESIGNATION AND SERIAL NO.

14-20-604-83

10. IF INDIAN, ALLOTTEE OR TRUST LAND

Ute Mountain

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Ute Mountain

9. WELL NO.

10

10. FIELD AND POOL, OR WILDCAT

Verde Gallup

11. SEC., T., R., M., OR BLM. AND SURVEY OR ABAL

Sec 22 TWN 31N R 14W

12. COUNTY OR PARISH

San Juan

13. STATE

N. Mexico

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Engineering & Production Service, Inc.

3. ADDRESS OF OPERATOR

Box 190 Farmington, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface

1980' from South line and 1980' from West line of Sec 22

14. PERMIT NO.

15. ELEVATIONS (Show whether of, to, or, etc.)

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETES

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL


ALTERING CASING

ABANDONMENT*

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and record points used in this work.)

1. Started work on March 25, 1968
2. Set 15 sacks cement plug across the top of 4 1/2" liner @ 2833'
3. Shot off 5 1/2" casing @ 720' pulled and recovered same.
4. Spotted 25 sacks cement plug across the top of 5 1/2" casing stub.
5. Spotted 18 sacks cement plug across the bottom of 8 5/8 surface pipe.
6. Erected dry hole marker Completed 3-31-69

RECEIVED
MAY 1 1969U. S. GEOLOGICAL SURVEY
DURANGO, COLO.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

President

DATE

4-25-69

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side