

	23	0

State
(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R350.4.
Approval expires 12-31-60.

Indian Agency Ute Indian

Allottee Ute Mountain Tribal

Lease No. Contract No.

14-20-604-123

RECEIVED
1893

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING USE
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

March 15, 1963

Well No. 5-23 is located 2065 ft. from (N) line and 680 ft. from (E) line of sec. 23

SE/4, NE/4, Sec. 23 T-31-N R-15-W N.M.P.M.
(4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Verde Gallup San Juan County New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5617 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

1. Moved in Cable Tool Unit. Pulled rods, pump and tubing.
2. Cleaned out and drilled to new P.B.T.D. of 2750 ft.
3. Ran retrievable liner. Set over old perforations from 2628 ft. to 2666 ft.
4. Perforated 1 shot/ft. from 2745-2736, 2730-2726, 2722-2719, 2714-2709, 2697-2692, 2686-2683, Total of 29 holes.
5. Sand oil frac new perforations with 30,000# 20-40 mesh sand and 30,240 gallons of oil.

(O V E R)

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Southern Union Production Company

Address Post Office Box 808

Farmington,

New Mexico

By

Gilbert D. Noland Jr.

Gilbert D. Noland, Jr.

Title

Drilling Superintendent

DETAILS OF WORK Continued

6. Pulled retrievable liner and cleaned out to P.B.T.D. 2750 ft.
7. Ran 86 joints 2", E.U.E., 4.70#, J-55 Tubing. Landed at 2713 ft.
R.K.B. Ran pump and rods. Finished re-work March 8, 1963.
Pumping back load oil.