

Sec. 24

(SUBMIT IN TRIPLICATE)

Indian Agency **Navajo Tribal**

Contract **#14-60-603-0022**  
Tract **#140**

Allottee \_\_\_\_\_

Lease No. **Navajo "A"**

			1

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL		SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

RECEIVED  
JAN 19 1959  
GEOLOGICAL SURVEY  
FARMINGTON, NEW MEXICO

January 15, 1959

Well No. 1 is located 1900 ft. from N line and 660 ft. from E line of sec. 24  
N2E/4 Sec. 24 3N 17W N2E  
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Keweenaw Gallup San Juan New Mexico  
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5714 ft. Est.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Commenced drilling 8:30 p.m. 1-12-59 (spec date)

Set 104' of 3-5/8" casing + 115' w/50 sacks neat + 1/2 GEL. Cement circulated (plug down 10 a.m. 1-13-59). Wait on cement 24 hrs. Tested 3-5/8" seg. w/6000 30 min., held G.F.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company \_\_\_\_\_

Address \_\_\_\_\_

By [Signature]  
Title District Superintendent