Perf 5718-22, 5726-28, 5790-5800, 5808-14, 5932-44, 6002-46, 6050-54, 6058-68, 6072-76, 6084-92, 6096-6100, 6102-06, 6110-16, 6122-28, 6132-36, 6138-44, 6175-79, 6206-08, 6214-18, 6222-28.

Frac w/100,000 gals water and 55,000# 20-40 sand. BD 1000#, IP 1000#, MP 3000#, final vac, standing vac, AP 2000#. IR before balls 60 bbls/min. Avg. IR lst half treatment 54 bbls/min. Avg. IR 2nd half treatment 22 bbls/min. Balled off in mid-treatment - shut down 30" before resuming treatment. Dropped 110 Western Balls.

Cleaned out to Total Depth, set 6206.19' of 2-3/8 tubing @ 6216.19', completed well.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company	PACIFIC NORTHWEST PIPELINE CORPORATION	
Address	4053 West Broadway	
		By Original signed by G. H. Penpin
		Title District Proration Ingineer