



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office San Antonio
Lease No. 1-1-1-1-1-1
Unit 1-1-1-1-1-1

1-1-1-1-1-1

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	<u>Sigs. and from job</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

May 15, 1956

Well No. 7-17 is located 1540 ft. from N line and 2430 ft. from E line of sec. 17

2-1-1-1-1-1 (Range and Section)
17 (Twp.)
17 (R.)
17 (Section)
San Antonio (County or Subdivision)
San Antonio (State or Territory)

The elevation of the derrick floor above sea level is 6716.5 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

T.O. 5879'. Plug failed on original 3-1/2" ext. job, requiring sqn job. Perf. & holes
5835' to sqn. ext. set ext retainer # 5820'. From 5800' mixed 75 sz ext. Avg
sqn. 5800', Max 1000', ran bridging ball in last part of ext. Pumped ball to return.
Final pump 5800'. Covered 5 sz ext. T.O.C. 12 hours. Perf w/3 shots/ft. from
5724-5750, 5806-5810, from 5811 w/52,500 gals water only. 581900', Avg, Max, Final,
19000', went to vacuum. I.A. 59.5 B.W. Perf w/3 shots/ft from 5662-5666, 5670-5674,
5678-5682, 5684-5706 and set BP # 5715'. From 5711 w/52,500 gals water. 581900',
Avg 18000', Max 18000', Final 18000', went to vacuum. I.A. 54.4 B.W. Perf. 2 shots/ft.
from 5388-5382, 5388-5392, 5410-5416, 5420-5426, 5430-5434, 5476-5482, 5564-5572,
5594-5604. No-set BP # 5630 and free flow w/52,500 gals water only. 582050',
Avg 20500', Max 20500', Final 20500', went to vacuum. I.A. 52.1 B.W. Perf w/2 shots/ft.
from 5230-5240, 5242-5250, 5254-5262, 5264-5274. No-set BP # 5330 and free flow
w/47,290 gals water only. 582100', Avg 21000', Max 21000', Final 21000', went to vac.

Company Pacific Northwest Pipeline Corp.

Address 4131 N. Main, Farmington, N.M.

By Original signed by T. A. Dugan

Title District Engineer

I.M. 53.5 BPH. Cleaned out to T.D. and set 5769.51' of 2-3/8" OD 4.7# J-55 tubing
w/perf. Nipple @ 5732.51'. Released rig @ 6:00 a.m. March 27th, 1956.