

(SUBMIT IN TRIPLICATE)


Indian Agency

The Mountain Trail

Allottee

Lease No. 11-00-01-01

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

RECEIVED

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	JUN 2 1960
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	U. S. GEOLOGICAL SURVEY
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	DURANGO, COLO.
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Well No. 11 is located 660 ft. from N line and 1200 ft. from E line of Sec. 31
11 31 14 11
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
San Juan San Juan San Juan
 (Field) (County or Subdivision) (State or Territory) 1960

The elevation of the derrick floor above sea level is 553 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled 7-7/8" hole to 4007'. Ran telem I.S. Inlet on log to 4007'.
 Ran 112 jts. 4580.28' of 5 1/2" O.D. and 15.5' 3-16, 8-3, 2072, 341 ends. w/
 1 - 1.50' float collar, 1 - 1.35' inside shoe, 1 - 1.50' after O.C. tool. Casing
 out 4004.50'. D.V. tool set 3551.26'. Cemented 1st stage w/50 cu. 50-50
 cement, 20 Gal. and 250 Silasite per sack. Plug down 4:30 p.m. 5-23-60. w.-o.
 2 hours. Cemented 2nd stage w/125 cu. 50-50 cement, 20 Gal. Plug down 9 p.m.
 5-23-60. Ran Temperature Survey. Top cement 3010'. Bottom survey 303' - 52'.
 Flushing. Drilled 4-3/4" hole from 4007' to 4745' w/oil. Total 138'. Lost com-
 plete returns 17.5' after circ. 10 min.
 Ran 3 jts. 150.73' of 4 1/2" O.D. 115 flush jt. liner set 4745' - 4752', slotted
 4745-4751.46' w/ 4 - 6" slots per ft. Released rig 7 a.m. 5-23-60.

100

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Three Station Natural Gas Company

Address 222 67

Page 102, 103, 104

By Original Signed By John Carothers

Title 1940-1941

1964

Started with pumping load at 5 p.m. 9-30-60 at 10 - 47" pressure per min.
Estimated pump rate 130 g.p.m.
1936 1410 load off to recover.

[illegible][illegible][illegible][illegible]