

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.O.	2
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> <input type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Aztec Oil & Gas Company	8. Farm or Lease Name Patterson C-Com
3. Address of Operator P. O. Drawer 570, Farmington, New Mexico	9. Well No. #1
4. Location of Well UNIT CORNER <u>P</u> <u>990</u> FEET FROM THE <u>South</u> LINE AND <u>990</u> FEET FROM THE <u>East</u> LINE, SECTION <u>2</u> TOWNSHIP <u>31 North</u> RANGE <u>12 West</u> N.M.P.M.	10. Field and Pool, or Wildcat Blanco Extension P.C.
15. Elevation (Show whether DF, RT, CR, etc.) 6272 Gr	12. County San Juan

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work, SEE RULE 1103.

12-10-70 TD 108'. Ran 3 joints 8-5/8" 24# casing (9301') set at 108'. Cemented with 100 sxs Class "C". Plug down at 8:45 PM. Tested casing at 500# - Held Ok.

12-13-70 TD 2976'. Ran 91 joints 4 1/2" 10.50# casing with float shoe total 2987.97' set at 2983'. Cemented with 250 sxs Halliburton Light & 100 sxs Class "C" neat. Plug down at 5:40 PM. Tested Casing to 3000# - Held Ok.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Emery C. Arnold TITLE District Superintendent DATE December 31, 1970

Original Signed by Emery C. Arnold TITLE SUPERVISOR DIST. 3 DATE JAN 6 1971

CONDITIONS OF APPROVAL, IF ANY:

