

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
EL PASO	1
UTAH	2
NEW MEXICO	
PERMIT	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Aztec Oil & Gas Company	8. Farm or Lease Name Goulding
3. Address of Operator P. O. Drawer 570, Farmington, New Mexico	9. Well No. #1
4. Location of Well UNIT <u>G</u> <u>1850</u> FEET FROM THE <u>North</u> LINE AND <u>1850</u> FEET FROM THE <u>East</u> LINE, SECTION <u>2</u> TOWNSHIP <u>31 North</u> RANGE <u>12 West</u> NMPM.	10. Field and Pool, or Willacott Aztec Picture Cliff
15. Elevation (Show whether DF, RT, GR, etc.) 6263 Gr	12. County San Juan

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

3-8-71 Ran 3 Joints 8-5/8" 24# surface casing total 97.66' set at 110 RKB. Cemented with 100 sacks Class "C", 2% CaCl. Circulated Cement. Plug down at 5:00 AM. Tested casing at 500# - Held Ok.

3-11-71 Ran 89 Joints 4-1/2" 10.5# casing total 2904' set at 2900 RKB. Cemented with 250 sacks Halliburton Light, 100 sacks Latex Class "A". Plug down at 7:45 PM. Tested casing at 3000# - Held Ok.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE District Superintendent DATE March 30, 1971

APPROVED [Signature] TITLE SUPERVISOR DIST. #3 DATE MAY 7 1971

CONDITIONS OF APPROVAL, IF ANY: