

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	3

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator AMOCO PRODUCTION COMPANY	8. Farm or Lease Name Canepa Gas Com "B"
3. Address of Operator 501 Airport Drive, Farmington, New Mexico 87401	9. Well No. 1
4. Location of Well UNIT LETTER P , 1190 FEET FROM THE South LINE AND 790 FEET FROM THE East LINE, SECTION 13 TOWNSHIP 31N RANGE 11W NMPM.	10. Field and Pool, or Wildcat Blanco Pictured Cliffs
15. Elevation (Show whether DF, RT, GR, etc.) 5733' GL, 5744' KB	12. County San Juan

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Setting 4-1/2" casing

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

The 4-1/2" casing was set at 2569' with 400 sacks cement with 50-50 Pozmix and 6% Gel and 2 pounds Tuff Plug per sack followed by 50 sacks Neat cement. The cement did not circulate. The casing was tested with 3000 psi OK.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

ORIGINAL SIGNED BY D. A. WATMAN TITLE Area Engineer DATE December 9, 1971

Original Signed by Emery C. Arnold TITLE SUPERVISOR DIST. #3 DATE DEC 10 1971

CONDITIONS OF APPROVAL, IF ANY: