

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM - 010909

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Mesa Petroleum Co.

3. ADDRESS OF OPERATOR

P.O. Box 2009 Amarillo, Texas 79105

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1640' FNL & 850' FWL Sec 15, T32N-R11W  
San Juan County, New Mexico

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6530' GL

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Suter

9. WELL NO.

4A

10. FIELD AND POOL, OR WILDCAT

Blanco (Mesaverde)

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec 15, T32N-R11W

12. COUNTY OR PARISH

San Juan

13. STATE

N. M.

16. Check Appropriate Box To Indicate Nature of Notice Report or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

4-1/2" Liner

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

On 9/1/75 ran 4-1/2" Liner as follows:

1 guide shoe

1 jt 4-1/2" csg, 10.5# CW55 w/insert float in top

62 jts 4-1/2" csg, 10.5# CW55

1 Burns Liner Hanger

1.50

39.61

2458.03

4.50

Total of 2503.64 set @ 5830' KBM (5' off btm). Top of liner @ 3326'.

Cemented with 250 sacks 50-50 posmix, 2% gel, 6/10 of 1% CFR-2, 5# gilsonite, 1/4# flocelle per sack, & 50 sacks 50-50 posmix, 2% gel, 6/10 of 1% CFR-2.

Plugged down at 4:41 AM 9/2/75. Set weight on liner & sealed off. Picked up, reversed out, & circulated 135 sacks of cement.

18. I hereby certify that the foregoing is true and correct

SIGNED

J. L. Farrell

TITLE

Operations Manager

DATE

9/2/75

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

XC: 5 USGS (2 copies to state)

1 Archer

\*See Instructions on Reverse Side