

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF-078115

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Grenier

9. WELL NO.

#1-A

10. FIELD AND POOL, OR WILDCAT

Blanco Mesaverde

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Section 6-31N-11W

12. COUNTY OR PARISH

San Juan

13. STATE  
New Mexico

1. OIL ☐ GAS ☒  
WELL WELL OTHER

2. NAME OF OPERATOR

Aztec Oil & Gas Company

3. ADDRESS OF OPERATOR

P. O. Drawer 570, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1150' FNL & 1500' FEL  
Section 6-31N-11W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6487 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON\* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT\* ☐

CASING Report ☒

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

7-13-75 Ran 125 Joints Of 7" 23# Casing, Shoe Set At 5050', Float Collar Set At 5012', Stage Collar Set At 3280'. Cemented First Stage With 205 Sacks Of 50/50 Poz, 4% Gel, 12.5# Kolite Per Sack, Tailed In With 50 Sacks Of Class "A", 2% Chloride. Plug Down At 9:30 PM. Cemented Second Stage With 125 Sacks Of 50/50 Poz, 6% Gel, 5# Kolite Per Sacks With 2% Chloride. Plug Down At 11:00 AM 7-14-75.

7-16-75 Ran 20 Joints Of 4½" 10.50# Casing, Shoe Set At 5575', Top 4911'. Cemented With 75 Sacks Of 50/50 Poz, 2% Gel, 6% D-60, 100 Sacks Of Class "A" With 3% Chloride. Plug Down At 11:45 PM.

RECEIVED

JUL 22 1975

U. S. GEOLOGICAL SURVEY  
FARMINGTON, N. M.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE District Superintendent

DATE July 18, 1975

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side