

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/> XX
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT..." (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Aztec Oil & Gas Company		8. Farm or Lease Name Johns
3. Address of Operator P. O. Drawer 570, Farmington, New Mexico 87401		9. Well No. #1-A
4. Location of Well UNIT LETTER D 810 FEET FROM THE North LINE AND 1130 FEET FROM West LINE, SECTION 19 TOWNSHIP 32N RANGE 11W NMPM.		10. Field and Pool, or Wildcat Blanco Mesa Verde Blanco Pictured Cliffs
15. Elevation (Show whether DF, RT, GR, etc.) 6534' GR		12. County San Juan

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:


PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input type="checkbox"/>	Casing Report <input checked="" type="checkbox"/> XX

### 17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1-29-77 Spudded well at 11:00 A.M.  
2-01-77 Ran 5 joints of 9-5/8", 36#, K-55, 8rd casing. Total 205.60', set at 216.60'. Cemented with 190 sacks Class "B" with 1/4# gel-flake per sack and 3% CaCl. Plug down at 4:30 PM.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

TITLE District Production Manager

DATE February 4, 1977

Original Signed by A. R. Kendrick

APPROVED BY

TITLE SUPERVISOR DIST. #3

DATE

CONDITIONS OF APPROVAL, IF ANY: