

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPL
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	5. LEASE DESIGNATION AND SERIAL NO.
2. NAME OF OPERATOR	USA SFO78215-B
3. ADDRESS OF OPERATOR	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
Mesa Petroleum Co.	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface	7. UNIT AGREEMENT NAME
1190' FN & WL, Sec. 6, T31N, R10W	8. FARM OR LEASE NAME
	Primo
14. PERMIT NO.	9. WELL NO.
	1A
15. ELEVATIONS (Show whether DF, RT, GR, etc.)	10. FIELD AND POOL, OR WILDCAT
5943' GL	Blanco Mesaverde
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
	Sec. 6, T31N, R10W
	12. COUNTY OR PARISH
	San Juan
	13. STATE
	N. M.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) 4-1/2" Liner

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

At 4632' Present Total Depth. On 9/23/75 ran 4-1/2" Liner as follows:

1.50	1 float shoe
39.88	1 jt 4-1/2" 10.5# CW55/insert float in top
1784.85	45 jts 4-1/2" 10.5# CW55
4.50	1 Burns Liner Hanger 7"x4-1/2"

1830.73' Total set at 4631' KBM. Top of Liner at 2801' KBM. Cemented as follows: pumped 30 bbls gelled water, 250 sacks 50-50 posmix, 1/4# floccelle per sack, 6/10 of 1% CFR-2, 5# gilsonite per sack, 2% gel, & 50 sacks 50-50 posmix, 2% Calcium Chloride, 6/10 of 1% CFR-2, 2% gel. Plugged down at 3:30 PM 9/23/75. Circulated 125 sacks.

18. I hereby certify that the foregoing is true and correct

SIGNED J. L. FarrellTITLE Operations ManagerDATE 9/26/75

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY: XC: 5 USGS (2 copies to state)

1 Archer

DATE

mailed 9-26-75

*See Instructions on Reverse Side