

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)Form approved.  
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

14-20-603-2022

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Navajo

7. UNIT AGREEMENT NAME

Horseshoe Gallup Unit

8. FARM OR LEASE NAME

Horseshoe Gallup Unit

9. WELL NO.

287

10. FIELD AND POOL, OR WILDCAT

Horseshoe Gallup

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 24-31N-17W

12. COUNTY OR PARISH

13. STATE

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Atlantic Richfield Company

3. ADDRESS OF OPERATOR

501 Lincoln Tower Bldg., 1860 Lincoln St., Denver, Colo. 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)

At surface

Unit "E" - 1450' f/North &amp; 1250' f/West lines Sec. 24

API #30-045-21923

14. PERMIT NO.

Mr. Seelinger 11/12/75

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5830' GL, GL-KB 10.5'

16.

## Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐



## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐(Other) Setting production string ☒  
(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Drilled 7-7/8" hole to T.D. 1622'. Ran electric logs. Ran 51 jts, 1610.50', 5-1/2" OD 14# K-55 8rd LT&C SH casing, set at 1621'KB meas., cemented w/ 150 sx HOWCO Lite w/ 10# gilsonite/sack, followed w/ 75 sx neat cement. Plug down 8:45 p.m. 12/8/75. Circ'd thruout job. Reciprocated pipe during cement job. Used 5 centralizers, 20 reciprocating scratchers 1445-1598'. Rig rel @ 11:00 p.m. 12/8/75.

Waiting on completion.



18. I hereby certify that the foregoing is true and correct

SIGNED

W. A. Walther, Jr.  
W. A. Walther, Jr./m

TITLE

Dist. Prod. &amp; Drlg. Supt.

DATE

12/9/75

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side