

1/04/76	1566	PB - SI, WO frac design.	
1/05/76	1566	PB - SI, WO frac design.	
1/06/76	1566	PB - SI, WO frac design.	
1/07/76	1566	PB - SI, WO frac design.	\$ 51,881
1/08/76	1566	PB - SI, WO frac design.	
1/09/76	1566	PB - Moving in frac tanks.	\$ 51,881
1/10/76	1566	PB - MI tanks, haul wtr, prep to frac Monday.	\$ 51,881
1/11-12/76	1566	PB - Prep to frac today (12th) Hauled in wtr.	
1/13/76	1566	PB - Prep to flow back, run tbg & rods. Frac Gallup perfs 1520-32' dn 5-1/2" csg w/2% KCl wtr, 20# guar gum & 25# silica flour per 1000 gal as follows: 48 bbl pad (also contained 110 gal ARCO S-271 scale inhib.) 96 bbl w/ 1/2#/gal 20-40 sd 143 bbl w/1#/gal 20-40 sd 667 bbl w/2#/gal 20-40 sd, flush w/35 bbl Total load 989 bbl. MP 1400#, Avg 900# @ 20 BPM. ISD 400#, 15 min SIP 350#. SI f/2 hrs 15 min. Back flow 40 BL in 1st hr, pinched. Then flwd 192 BL in next 2 hrs. Ran sd pump & CO sd 1530-40'. SD a/c darkness. Total rec'd 232 bbl., -757 BL. Moved in unit from #290.	\$ 62,314
1/14/76	1566	PB - instl'g flw line & pmpg unit. Ran sd pump, CO sd 1540-1566'. Ran 47 jts 2-7/8" OD EUE 6.5# tbg w/2-1/4" bore tbg pump, btm of pump @ 1500'. Ran 58 - 7/8" rods N. SI. Rig rel 3 p.m. 1/13/76.	\$ 64,964
1/15/76	1566	PB - Pmpg f/test. On pump 4 p.m. 1/14. Pmp 22 BL to pit in 1 hr, trace of oil. SDON.	\$ 65,314
1/16/76	1566	PB - Pmpg f/test. Pmpd est 440 BLW & 5 BO in 20 hrs. - 295 BL. Had flw line leaks.	\$ 65,314
1/17/76	1566	PB - Pmpg f/test. Pmp hanging, pmpd 5 BO, 295 BL & 105 BFW 24 hrs.	\$ 65,314
1/18/76	1566	PB - Pmpg f/test. Was not pmpg, pmp hanging, bumped well & std pmpg. Pmp 233 BPD, 2-3% oil.	\$ 65,314
1/19/76	1566	PB - Prep to pull. Pmpg part time, hanging up w/sd. Dn 4 hrs a/c power failure	\$ 65,314
1/20/76	1566	PB - Pmpg f/test. MI & RU ser. unit, Pld 7/8" rds, 2-1/4" bore pmp, 2-7/8" tbg Standing valve & part of bbl full of sd. Ran sd pmp, top sd @ 1509', CO 57' sd Reran tbg, rods & plunger, btm of pmp @ 1499'. On pmp @ 5:30 p.m. 1/19	\$ 66,314
1/21/76	1566	PB - Pmpg f/test, into test treater. Pmpd 12 BO & 250 BW in 14 hrs f/Gallup perfs 1520-32'.	\$ 66,314
1/22/76	1566	PB - COMPLETED OIL WELL 1/22/76. Pmpd 66 BO & 425 BW in 24 hrs f/Gallup perfs 1520-1532', 2-1/4" bore pump, 14 - 64" SPM, gas TSTM.	\$ 66,314

