

1/08/76	1304	PB - Prep to pull pkr, run tbg, rods & POP. 7 a.m. 1/7, tbg full, no press. Swbd 9 BW 1 hr & swbd dn. Next 8 hrs, rec'd 18 bbl, approx 1% oil & dark gas cut crud. Total 27 bbl (26 BLAW & 1 BO). SDON.	\$ 54,068
1/09/76	1304	PB - Setting pmpg unit. Rel pkr. Pld tbg & pkr. Ran 40 jts, 1256.81', 2-7/8" EUE tbg w/SN, landed tbg @ 1265.81' KB. Ran 2" bore insert pump on 7/8" rods. Rig rel 1 p.m. 1/8/76.	\$ 56,433
1/10/76	1304	PB - Laying flow line, setting pmpg unit	\$ 56,433
1/11/76	1304	PB - Laying FL & setting pmpg unit. Elec in. SD 1/11/76 a/c Sunday	\$ 56,433
1/12/76	1304	PB - Laying FL & setting pmpg unit. Elec in.	\$ 56,433
1/13/76	1304	PB - Setting pmpg unit & laying flw line.	\$ 58,583
1/14/76	1304	PB - laying flw line. Unit & elec. in.	\$ 58,583
1/15/76	1304	PB - Pmpg f/test. Thawed treater, put on pump 2:30 p.m. 1/14/76	\$ 58,583
1/16/76	1304	PB - Pmpg f/test. Pmpd est 40 BW w/tr oil in 18 hrs. Well pmpd off & flw line froze.	\$ 59,435
1/17/76	1304	PB - Pmp 40 BW, 5% oil in 18 hrs. SD on press switch, flow line froze.	\$ 59,435
1/18/76	1304	PB - Pmp 40 BW & 2 BO in 18 hrs, press SD, flow line froze.	\$ 59,435
1/19/76	1304	PB - Est 18 hrs, pmp 40 BW & 3 BO, cut 8%. Flow line froze.	\$ 59,435
1/20/76	1304	PB - Pmpg f/test. Pmp est 45 BW & 3 BO in 24 hrs, cut 7% oil.	\$ 59,435
1/21/76	1304	PB - Pmpg f/Test. Pmpd est 2 BO & 40 BW in 18 hrs. f/Gallup perfs 1252-64'. Dn 6 hrs a/c flow line froze.	\$ 59,435
1/22/76	1304	PB - Pmpg f/test. Pmpd 40 BW & 3 BO in 18 hrs, flow line froze.	\$ 59,435
1/23/76	1304	PB - Pmpg f/test. Pmp 2 BO & 40 BW in 18 hrs, FL froze.	\$ 59,435
1/24/76	1304	PB - SD, flow line froze	\$ 59,435
1/25/76	1304	PB - Pmpg f/test, no ga. Thawed flow line & on pmp 1/24/76.	\$ 59,435
1/26/76	1304	PB - Pmpg f/test, no ga. Thawed flow line & on pmp 1/24/76.	\$ 59,435
1/27/76	1304	PB - Pmpg f/test. Pmpg est 2 BO & 40 BWPd.	\$ 59,435
1/28/76	1304	PB - pmpg f/test.	
1/29/76	1304	PB - Pld & LD rods & tbg in prep for frac	\$ 59,435
1/30/76	1304	PB - Moving in tanks, hauling wtr, to frac Monday. Working on flw line.	\$ 59,435
1/31/76	1304	PB - MI tanks, hauling wtr f/frac	\$ 59,435
2/01/76	1304	PB - Hauled wtr, prep to frac Monday.	\$ 59,435
2/02/76	1304	PB - SD a/c Sunday, prep to frac.	\$ 59,435
2/03/76	1304	PB - Prep to check sd & POP. Frac Gallup perfs 1252-64' dn 5-1/2" csg w/2% KCL wtr, 20# Guar Gum & 25# silica flour/1000 gal as fol: 48 bbl pad (also w/110 gal ARCOAS-235 scal inhib.) 96 bbl w/ 1/2# 20-40 sd/gal	

2/03/76	cont'd	143 bbl w/ 1# 20-40 sd/gal 667 bbl w/ 2# 20-40 sd/gal, flush w/28 bbl. (frac fld also contained total of 4 gal RS-1). 982 BL. MP 900#, min & final 800#, IR 20 BPM, ISD 450#, 10 min 400#. SI 2 hrs. Flwd back 250 BLW. Ran sd pmp & CO 10' sd. SDON. -732 BL.	\$ 67,838
2/04/76	1304	PB - Pmpg f/tst. Ran sd pmp, CO 5' sd to 1304' PBD. Ran 39 jt 2-7/8" OD EUE N tbg w/2-1/4" bore pmp, btm of pmp @ 1220'. Ran 48 - 7/8" rods. On pmp 4:30 p.m. 2/3/76, 4 - 64" SPM. Rig rel 2:30 p.m. 2/3/76.	\$ 68,238
2/05/76	1304	PB - Pmpg f/tst. Pmpd 11 BO, 265 BLW in 16 hrs f/Gallup perfs 1252-64', 2-1/4" bore pmp, 14 - 64" SPM. -467 BLW.	\$ 68,238
2/06/76	1304	PB - COMPLETED OIL WELL 2/6/76. Pmpd 31 BO & 293 BLW in 24 hrs f/Gallup perfs 1252-64', -174 BLW. 2-1/4" bore pmp, 14 - 64" SPM.	\$ 68,238

