

1/11/76	1260	PB - SD a/c Sunday, to move unit to #288. Yest. a.m. FL 450'. Swbd 16 BW in 1st 2 hrs & swbd dn. Then swbd 6 BW in next 7 hrs, no oil. Last 2 runs had some sli green color. Rec'd 22 bbl in 9 hrs. SDON.	\$ 40,067
1/12/76	1260	PB - SD 1/11 a/c Sunday. To move unit to #288.	
1/13/76	1260	PB - SD - rig moved to #288. Yest a.m. FL 450'. Swbd 15 BW 1st 2 hrs & swbd dn. Then swbd 4 bbl next 2 hrs, no oil. Pld & LD tbq. SI @ 12 noon, moved rig to #288.	\$ 40,967
1/14/76	1260	PB - SI	\$ 40,967
1/15/76	1260	PB - SI	\$ 40,967
1/16/76	1260	PB - SI	\$ 40,967
1/17/76	1260	PB - SI	
1/18/76	1260	PB - SI	
1/19/76	1260	PB - SI	
1/20/76	1260	PB - SI	
1/21/76	1260	PB - SI	
1/22/76	1260	PB - SI	
1/23/76	1260	PB - SI. Prep to MI frac tanks.	\$ 40,967
1/24/76	1260	PB - MI 3 frac tanks, filled w/wtr.	
1/25-26/76	1260	PB - SD, prep to frac Monday (26th)	\$ 41,250
1/27/76	1260	PB - Prep to run tbq, pmp & rods. Frac Gallup perfs 1216-26' dn 5-1/2" csg w/ 2% KCl wtr, 20# Guar Gum & 25# silica flour/1000 gal as fol: 48 bbl pad (also w/110 gal ARCO S-271 scale inhib'r) 96 bbl w/ 1/2# 20-40 sd/gal 143 bbl w/ 1# 20-40 sd/gal 667 bbl w/ 2# 20-40 sd/gal, flush w/26 bbl. Brk fm @ 1600#, MTP 900#, ATP 700#, AIR 20 BPM, FP 650#, ISD 250#, 200# in 10 min. SI f/3 hrs. Flwd back 145 BLW in 3-1/2 hrs. Ran sd pmp & CO 17' sd to 1260' PBD. SDON. -835 BL.	\$ 49,585
1/28/76	1260	PB - Pmpg f/test. Yest a.m., well on vac. Ran sd pmp, CO 6' sd to PBD 1260'. Ran 38 jts, 2-7/8" OD EUE tbq w/2-1/4" tbq pmp, btm of pmp 1206.25'. Ran 7/8" rods w/2-1/4" plunger. Rig rel 3 p.m. 1/27. On pmp @ 4 p.m. 1/27, 11-1/2 - 86" SPM.	\$ 49,885
1/29/76	1260	PB - Pmpg f/test. Pmpd 380 BLW w/tr oil in 16 hrs f/perfs 1216-26', 2-1/4" bore pmp, 11-1/2 - 86" SPM. -455 BL.	\$ 50,000
1/30/76	1260	PB - Pmpd 30 BO, 360 BLW in 24 hrs f/Gallup perfs 1216-26', -95 BLW. 2-1/4" bore pmp, 11-1/2 - 86" SPM. Instl'g perm flw line. <u>COMPLETED OIL WELL 1/30/76</u>	\$50,000

