

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42 R1424.
5. LEASE DESIGNATION AND SERIAL NO.

SF 078604

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR El Paso Natural Gas Company	8. FARM OR LEASE NAME Scott
3. ADDRESS OF OPERATOR P. O. Box 990, Farmington, New Mexico 87401	9. WELL NO. 16
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1040' N, 1460' E	10. FIELD AND POOL, OR WILDCAT Blanco P.C. Ext.
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6085' GL
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 31, T-32-N, R-10-W NMPM	12. COUNTY OR PARISH San Juan
	13. STATE New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐
☐

FULL OR ALTER CASING

☐
☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒
☒
☐

REPAIRING WELL

☐
☐
☐

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

11-29-76 T.D. 3050'. Ran 96 joints 2 7/8", 6.5#, KS production casing, 3040' set at 3050'. Baffle set at 3040'. Cemented with 800 cu. ft. cement. WOC 18 hours. Top of cement at 750'.

12-14-76 Tested casing to 4000# - ok.
PBTD 3040'. Perf'd 2914', 2918', 2924', 2929', 2946', 2950', 2954', 2960', 2991' with 1 shot per zone. Frac'd with 45,000#--10/20 sand and 45,906 gallons treated water. Dropped no sets of balls. Flushed with 1302 gallons water.



DEC 17 1976

18. I hereby certify that the foregoing is true and correct

SIGNED

D. J. Sisco

TITLE

Drilling Clerk

DATE

December 16, 1976

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: