

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Aztec Oil & Gas Company	8. Farm or Lease Name Patterson A Com
3. Address of Operator P. O. Drawer 570, Farmington, New Mexico 87401	9. Well No. #1-A
4. Location of Well UNIT LETTER <u>A</u> <u>790</u> FEET FROM THE <u>North</u> LINE AND <u>890</u> FEET FROM THE <u>East</u> LINE, SECTION <u>2</u> TOWNSHIP <u>31N</u> RANGE <u>12W</u> NMPM.	10. Field and Pool, or Wildcat Blanco Mesa Verde
15. Elevation (Show whether DF, RT, GR, etc.) 6287' GR	12. County San Juan


Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	Spud & Casing Report <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

3-1-77 Spudded 13-3/4" surface hole at 10:00 AM.

3-2-77 Ran 5 joints of 9-5/8", 36#, K-55, 8rd casing. Total 206', shoe set at 217'. Cemented with 190 sacks of Class "B" cement with 1/4# gel-flake per sack. Plug down at 2:30 PM. Cement circulated to surface.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE District Production Manager DATE March 3, 1977

Original Signed by A. R. Kendrick
APPROVED BY _____

SUPERVISOR DIST. #

TITLE _____ DATE MAR

CONDITIONS OF APPROVAL, IF ANY: