

WELL NAME: MUDGE COM BIE

HORIZON DRILLED: DAKOTA

SURFACE CSG: Cemented with 285 sx CLASS B
+ 2% CaCl₂ + 1/4 #/sx FLOCELE

Plug down @ 11:15 pm 2-3-82
CEMENT TOP @ SURFACE

ALAMO @ 750-900
~~750-900~~

DV @: 2922

TOL 4562'

4802

TD 7151

INTD. CSG: Cemented in (one, two) stages;

FIRST: 93 sx ECONOLITE

CLASS B Lead 150 sx Tail

Plug down @ 9:45 AM 2-9-82

CEMENT TOP @ NA

SECOND: 340 sx ECONOLITE

+ 1/4 #/sx FLOCELE Lead 150 sx

CLASS B + 1/4 #/sx FLOCELE Tail

Plug down @ 3:45 AM 2-10-82

CEMENT TOP @: 1600 BY SURVEY

Performed annular job 2-28-82
with 208 sx CLASS B. CMT
TOP IS AT SURFACE

PROD. LINER: Cemented with 175 sx ECONOLITE Lead 150 sx

CLASS B Tail

Plug down @: 8 AM 2-28-82

CEMENT TOP @: LINER TOP

POSSIBLE 200' OF CMT